



Schuyler Community Schools  
Building and Grounds Committee Meeting @ SCHS Library Annex  
Thursday, February 5, 2015 1:00 PM  
Building and Grounds Committee Meeting @ SCHS Library Annex  
120 W. 20th St.  
Schuyler, NE 68661-2400

#### I. Discussion Items

1. The committee reviewed bid proposals for the preschool stair tower project. The project was estimated at \$35,000 prior to bidding. When the bids came in too high, the board recommended rejecting all bids and direct the architect to change the scope and materials used in the project that drove the bids too high.

Company	Base Bid	Substantly Complete	Bonds Included	Total Bid
Lacey Construction, Inc. 12:54 PM	\$155,000.0	160 Calendar 0 Days	5.00%	\$155,000.0 0
BD Construction, Inc. 12:48 PM	\$123,000.0	180 Calendar 0 Days	5.00%	\$123,000.0 0
Bierman Contracting, Inc. 12:52 PM	\$155,800.0	135 Calendar 0 Days	5.00%	\$155,800.0 0